FLEET RENEWAL UPDATE Regional Class Research Vessels





3 Vessel Build under NSF MREFC Funding









R/V Taani

R/V Narragansett Dawn

R/V Gilbert R Mason



















RCRV MREFC Project Milestones



- Complete Design Transfer (OSU to shipyard) ✓
- Begin Construction (Keel laying) ✓
- Launch and Final Outfitting
- Shipyard/Builders Trials
- Delivery for Preliminary Acceptance (by OSU)
- End of Warranty Period (Final Acceptance Construction Complete)
- Science Trials (Transition to Operations)
- NSF Inspection
- Acceptance as UNOLS vessel

TPC= \$363.4M %Complete= 41% Contingency Balance =\$22.5M
















Project Duration and Scheduling Factors



- Planned Project End date has been extended 20 months.
- Early construction delays tied primarily to GIS management and deficiencies in integrated production modeling and release of production drawings.
- Transitioning the design modeling responsibility to Glosten (from Genoa) in early 2020 was a major change for the project that overcame most of the bottleneck with GIS.
- **COVID** did delay some of the modeling work in 2020 and contributed to yard labor inefficiencies.















2021 Challenges



- Beginning May 2021, Shipyard has New Ownership
 - Bollinger Houma Shipyard (BHS)
 - Bollinger is the largest privately owned yard in the Country
 - Long history of successful projects for the USCG and USN
 - Transition to BHS caused new schedule delays, but this change has been good for the project overall
 - Work ramping up under new shipyard direction by August 2021















2021 Challenges- Houma LA



Hurricane Ida

August 29, 2021

Sustained 130 kt Gusts 150 kt

Area Infrastructure Damage








Hurricane Ida





Damaged Utility Pole Comparison: T = 1,000 Poles







Bollinger Houma Shipyard - IDA Response



- Improving Storage
- Rapid upgrades to drainage and flood protection
- Community re-building projects
- Labor Force Support










Vessel Progress as of October 2021





R/V TAANI



Outfitting




Cut and Panels








Blast & Paint Module Erection





RV GILBERT R. MASON

R/V Gilbert R. Mason
















R/V TAANI Amelia Yard Aluminum Work










R/V TAANI Transducer Flat





Welding of the flat into the hull supermodule occurred in October 2021.



Phase IV - R-DESC



- CORIOLIX
 - Development and integration with Cl and Sensors
 - Support for all three current Ols
- Cyber and Sensor Infrastructure
 - All three vessels sensor procurement
 - Configuration and system testing
 - R/V TAANI full system bench test
- Larger RFP process
 - Accommodation Vans
 - Piston Coring Deployment and Recovery System
 - CMMS
- Collaboration with UNOLS/ARF working groups
 - R2R, MFP, ISC, CI/CS, Best Practices, etc.

















R-DESC Facility Continued: Cyberinfrastructure



- Core Switching
 - Redundantly configured
 - Dual 10 GbE link to edge and 'Top of Rack' (TOR)
- Edge Node Switches (5)
 - Pilot House Electronics Room
 - Computer Lab
 - Main Lab
 - ECR
 - Transceiver Room
- Datacenter TOR Switches (4)
- 4 Node Hyperconverged Dell VxRail virtualization cluster
 - 60TB SAN
 - 8 sockets, 160 CPU's (360 logical processors)
 - 1.5 TB RAM
- Unified Digital Storage (Block & File storage)
 - 2 x 60TB ZFS arrays
 - Array 2 replicates Array 1
- Not shown
 - Multi-WAN switching (procured 10/21)









