

PROJECT UPDATE Regional Class Research Vessels



Presented at UNOLS Annual Meeting by Clare Reimers 11/17/2022



3 Vessel Build under NSF MREFC Funding





R/V Taani

R/V Narragansett Dawn

R/V Gilbert R Mason



Oregon State University










Design –Glosten Associates and OSU team



RCRV PARTICULARS

- Length overall199 ft
- Beam 41 ft
- Draft @ amidships12.5 ft
- Regulatory Tonnage ...1549 GT
- Cruise speed11 kt
- Max speed13 kt
- Range5400 nm @ 12 kt
- Endurance21 days min.

| • | Dynamic PositioningABS DP-1 |
|---|-------------------------------------|
| • | Science/Tech Berths16 |
| • | Crew Berths13 |
| • | Retractable Centerboard (drop keel) |
| • | A-frame dimensions25'H x 20'W |
| • | Multibeam SONAREM304, 2040 |
| | Number winches3 |
| • | Ice ClassABS CO |
| | |



"Phenomenal cosmic powers ... Itty bitty living space."

7






Major Challenges since start of Construction

- Engineering & Modeling: Original engineering firm left early in project
- <u>Shipyard Capacity / Performance</u>: Original shipyard (Gulf Island) had little experience with gov't contract requirements
- <u>7 Hurricanes in 2020</u>: multiple small force majeure events
- <u>COVID 19</u>: High absentee rates and engineering inefficiencies
- <u>SY Acquisition by Bollinger in early 2021</u>: progress delayed before during & after
- <u>Hurricane Ida in 2021</u>: led to 6 months with no progress on the critical path and latest change order for cost and schedule extension





3-Ship Schedule with Ida Delays




News: No launch/christening ceremonies will occur at shipyard

Transition to Operations

- 18 mo. plans tied to delivery dates
- Crew hiring, training and familiarization
- Builder's trails (ship crewed by SY)
- Post delivery: full OI crew and technicians at SY for outfitting & start of science trials (40 days)
- Transit to home port for local outfitting, ceremonies, further science trials (86 at sea days)
- Warranty haul out at local SY
- NSF Inspection and Acceptance as UNOLS vessel







- Made upgrades to drainage and flood protection- more in progress
- Labor force has grown with BHS recruiting (with project pay incentives)
 OSU Project Field Office







Shipyard Tour November 16, 2022



UNOLS and agency partners view progress










R/V Taani Construction Photos



Aluminum superstructure erected onto hull Super Module 10/31/22.










- STEEL AND PIPING CONSTRUCTION STATUS:
 - Super Module(Mods 21,22, and 31): 84% Complete
 - Module 32: 73% Complete
 - Module 91: 50% Complete
 - Module 111/112: 59% Complete
 - Module 113: 60% Complete
 - Module 114: 27% Complete
 - Sonar Flat Boxes: Finishing Fabrication, then to machining





Super Module (21,22,31)

Module 32

Module 91




N. Dawn: Aluminum superstructure





Mod 121 Bow: Amelia Yard







R/V Gilbert R. Mason –first modules





Module 21 adding shell plate



Module 22 inner bottom







- Science sensors and systems development (Datapresence)
- Testing programs and documentation-manuals etc
- Complete outfitting
- RFPs for special items
 - Custom CTD frames
 - Accommodation Vans
 - Piston Coring Deployment and Recovery System
 - Hazmat Locker
- populating a Computerized Maintenance Management System (CMMS) for the vessels
- Science trials planning
- Education and Outreach programs







For RCRV outreach videos visit: https://www.youtube.com/watch?v=bgiAU_b4RfY Webcams: https://webcam.oregonstate.edu/rcrv7