


UAF has a Cooperative Agreement (CA) with NSF to Construct and Operate the ARRV (OCE-0723426)

**PIs:
Dan Oliver
Terry Whitledge
Denis Wiesenburg**



**Denis Wiesenburg
UNOLS Annual Meeting 2008**

October 2, 2008



Seward Marine Center Director Leading the ARRV Program


- Capt. Dan Oliver (USCG – retired)
- 30 years service experience in the U.S. Coast Guard
- He sailed on USCGC HEALY over 4 years, two years as Executive Officer (XO) and 2 years as Commanding Officer.
- B.S. in Marine Science USGCA
- M.S. in Mech. Engineering, University of Michigan




UAF ARRV Project Team

- **Project Director: Capt. Dan Oliver**
- **Construction Manager: Mr. Gary Smith**
- **Program Manager: Dr. Terry Whitledge**
- **Science Operations: Steve Hartz**
- **Marine Science Technical Director – Marc Willis (Oregon State University)**
- **Technical Support: Dirk Kristensen (Glosten Associates) et al.**

FIGURE 1.1 - ARRV PROJECT ORGANIZATION



Alaska Region Research Vessel



- Length: 242 feet
- Beam: 48 feet
- Draft: 19 feet
- Endurance: 44 days
- **Icebreaking capability:
2.5 ft at 2.5 knots**
- Crew: 20
- Scientists: 26
- Cruising speed: 12 knots
- Handicap accessible
- Ability to transmit data
real-time to classrooms,
the public

DESIGN REFRESH

- Updating the contract design that was completed in December 2004
- Major changes:
 - hull lengthened to 242 feet – Archimedes principle
 - improved crew berthing – habitability issue
 - eliminated trawl fishing gear – cost reduction
 - greater guidance/emphasis on u/w radiated noise
 - ABS review of drawings, CG review of GA
 - greater detail on science requirements

CURRENT PROJECT STATUS

- In phase 1 of a 4 phase project
- Phase 2 delayed by NSF – no FY09 funding
- Finalizing design refresh and development of project documentation
- ARR V Oversight Committee established
- Revised PEP delivered to NSF 9-19-08
- Preparing for Final Design Review with NSF - October 20-23, 2008


CURRENT PROJECT STATUS

- **NSF award to UAF: \$123 million**
- **UAF Funding to date: \$4.7 million (phase 1)**
- **Funds appropriated: \$51.43 million**
 - by Congress
- **Total project cost: \$175,853,214 (est.)**
- **Contingency included: \$20,777,000 (est.)**

PROJECT SCHEDULE

- Final Design Review – October 20, 2008 at NSF
- Phase 1 will finish end of **May 2009** with National Science Board approval of FDR
- With NSB approval, expect to get funding in FY2010 for shipyard bids in **August 2009**
- **March 2010** – Begin Construction
- **39 to 50 month shipyard contract period – lead time for Z-drives is the critical factor**
- **2014** – Vessel delivered to UAF science ready

ALASKA REGION RESEARCH VESSEL



ALASKA REGION RESEARCH VESSEL

Yearly operating cost for 270 days
\$11,900,000 (\$5,000,000 fuel)

Day rate = \$44,105



Alaska's size relative to the continental United States



These two maps are projected in an Equal Area projection appropriate for their global location. Both maps are projected at a base scale of 1:18,490,830.

For more information about this map, please contact rmikol@gi.alaska.edu

Produced by the UAF/Geographic Information Network of Alaska (GINA) (www.gina.alaska.edu)

Seward Marine Center Plan



ARRV Movie