







School of Fisheries & Ocean Sciences UNIVERSITY OF ALASKA FAIRBANKS

- Final Design Review 20-24 Oct 08

 Successful
- Funding for construction
 - ARRA Economic Stimulus Bill
- National Science Board Approval
 - -31 March 2009



- Z-Drives will be provided as Owner Furnished Equipment

 Request For Proposal issued 4 March
 Proposal deadline 8 April
 - -Expected award date early May




- Shipyard selection initiated
 - -Request For Proposal 19 March
 - -Bidders Conference 7 April
 - -Technical Proposal deadline 14 May
 - Request For Cost Proposal expected to be issued in July
 - -Expected award October 09
 - -Delivery in 3 years; + or -



HULL MODIFICATION

- NSF tasked us to look at lengthening the hull 12 feet and adding an anti-roll tank.
 - Feasibility Design Review 19 March
 - Model testing during April
 - Final decision in June
 - Would be added to the RCP as an option



NEW ARRANGEMENT FOR ANTI-ROLL TANKS




Figure 2-4 Current design 2nd platform tank configuration




Figure 2-5 12' extended design 2nd platform tank configuration