

ARRV Project Update RVTEC – November 2009










Marc Willis, OSU-COAS; Steve Hartz, UAF ARRV Project willis@coas.oregonstate.edu





254 ft Variant



Current Status

- Z-drive Contract in place,
 Modeling and design work underway
- Model tests completed, open water and ice
- Completed CFD studies, hull and air flow
- Cost Proposals Received 28 October
- Shipyard Selection Board met 2-6 November
- NSF briefed on Shipyard Selection 17 November
- Award announcement within the next few weeks
- Projected Project Start ≈ January 2010
- Naming Committee sorting through suggestions



Model Testing














- Model tests done at VTT and Aker Arctic, Helsinki
- Model runs in both open water and ice
- Runs with both 242 ft and 254 ft variants

CFD Streamlines




Hull Flow CFD Model




Case: Mod 01 Full scale 1:1

Full scale speed: 12 knots









Initial Shipyard Work

- Establish Shipyard Office
 - Shipyard Project Director (Gary Smith, UAF)
 - Technical Director (Dirk Kristensen, Glosten)
 - Marine Science Tech. Dir. (Marc Willis, OSU)
 - Contract Manager (TBH)
 - Office Assistant (TBH)
 - Additional Inspectors (TBH later)
- Design Verification and Transfer
 - 7 months planned
 - Transfer of UAF contract design to shipyard
 - Detail Design
 - Mock-ups
 - Long lead-time orders




Milestones and Projected Dates


- Start of Fabrication: ≈ September 2010
- Z-drive Delivery: ≈ December 2012
- Ship Delivered: ≈ January 2013
- Post-delivery outfitting complete: ≈ March 2013
- Warm-water trials and arrival in AK: ≈ July 2013
- Cold-water and ice trials complete: ≈ Sept 2013
- ARRV ready for funded science: ≈ October 2013
- End of Warranty: ≈ January 2014



Recommended Reading



ISBN 0-939773-56-2



ISBN 0-7506-8070-9



QUESTIONS?

