

R/V SIKULIAQ

Project Update

RVTEC 2011



Marc Willis, OSU, SIKULIAQ Marine Science Technical Director, Shipyard Office
Steve Hartz, UAF, SIKULIAQ Science Operations Manager, Seward Marine Center

RESEARCH VESSEL SIKULIAQ

SIKULIAQ

- “sih-KOO-lee-ack”
- *Inupiaq* word for young sea ice, ice thick enough to walk on



UNIVERSITY OF ALASKA FAIRBANKS

America's Arctic University


WHAT IS R/V SIKULIAQ?

- Alaska Region Research Vessel (ARRV)
- Ice-capable general oceanographic research ship
 - IACS PC-5 Ice Classification – one of the first in US
 - 260 feet length
 - 4,053 LT displacement at design draft
 - 5,750 HP
 - 45-day endurance
 - Integrated power plant with AC propulsion motors
 - Tractor style Z-drives
- Owned by NSF, being built and operated by UAF
- UNOLS Global Class
- Homeport in Seward, Alaska



Hull Form Design for Ice Operations

- IACS/ABS PC-5 Ice Class
- Ice wedge and reamers
- 24" frames and significant shell plating
- Z-drive propulsion for maneuverability
- Double bottom



UNIVERSITY OF ALASKA FAIRBANKS

America's Arctic University



Bow form and detail of the ice wedge showing the bow thruster.



UNIVERSITY OF ALASKA FAIRBANKS

America's Arctic University



Detail of the ice reamer



UNIVERSITY OF ALASKA FAIRBANKS

America's Arctic University



Stern view with tractor Z-drive units and ice stops



UNIVERSITY OF ALASKA FAIRBANKS

America's Arctic University

Project Execution

- Four phase project
 - Phase 1 design update (completed)
 - Phase 2 Shipyard contracting (completed)
 - **Phase 3 Shipyard construction (current phase)**
 - Phase 4 Post-delivery testing
- All funding from NSF, but mix of:
 - MREFC funds
 - ARRA (stimulus) funds



UNIVERSITY OF ALASKA FAIRBANKS

America's Arctic University

SIKULIAQ CONSTRUCTION

- SIKULIAQ being built by Marinette Marine Corporation in Marinette, Wisconsin
- Construction cost: \$123M
- Projected Delivery: January 2013
- Ready for Science: Late 2013
- Project funding through the American Recovery and Reinvestment Act provided by the National Science Foundation





UNIVERSITY OF ALASKA FAIRBANKS

America's Arctic University



Current Construction Status



UNIVERSITY OF ALASKA FAIRBANKS

America's Arctic University

R/V SIKULIAQ

Mockups

- MMC has mocked up Main Deck Labs, Bridge, Science Control Room, Upper Lab and ADA Stateroom
- Mockups include furnishings, cableways, HVAC, electrical/mechanical systems, joinery.
- Structure has been fabricated “life size”
- Reviews by Ship Captains and Science Oversight Committee



UNIVERSITY OF ALASKA FAIRBANKS

America's Arctic University

Mockups



UNIVERSITY OF ALASKA FAIRBANKS

America's Arctic University

R/V SIKULIAQ

“The Weight Issue”

- MMC’s Weight Estimate delivered Sept 2010
 - MMC estimate ~ 300LT greater than Contract Estimate
 - Weight+VCG too high – the ship “doesn’t work”
- How did this happen?
 - Inaccurate weights from vendors (30-50% of the problem)
 - Major equipment (engines, cranes, ...)
 - Margins (20-30%)
 - Steel millage, design/construction, ...
 - Others – errors, omissions, misc.




UNIVERSITY OF ALASKA FAIRBANKS

America's Arctic University

Generalized VCG


Vertical
Center
of
Gravity



UNIVERSITY OF ALASKA FAIRBANKS

America's Arctic University

Naval Architecture From a Technician's Perspective



"I THINK YOU SHOULD BE MORE EXPLICIT HERE IN STEP TWO."



UNIVERSITY OF ALASKA FAIRBANKS

America's Arctic University

R/V SIKULIAQ

The Weight Solution

- Several options evaluated combining various lengths with weight savings
- Decided on:
 - Increase length 6 feet in parallel midbody = 260 ft ship
 - Change from Steel to Aluminum structure above 02 deck
 - Eliminate elevator service above 01 deck
 - Shorten/rearrange Pilothouse
 - Other weight savings
 - light-weight joinery, steel reductions, electric deck heat, ...
- The ship “works”
 - VCG is below the line, including full icing and science loads
 - Healthy VCG and weight margins at End-of-Life
- Will involve some delay in delivery – details are in development



UNIVERSITY OF ALASKA FAIRBANKS

America's Arctic University

R/V SIKULIAQ

Anticipated Schedule

Design Verification and Transfer	Wrapping Up
Start Fabrication	? December 2010
Keel Laying	February 2011
Z-drives Delivered to Shipyard	December 2011
Launch	April 2012
Builder's Trials	October 2012
Acceptance Trials	November 2012
Delivery	January 2013
Post Delivery Dockside/Training	February/March 2013
Transit and Science Trials	April to June 2013
Inport Seward	July 2013
Ice Trials	August to September 2013
Inport and Dry-dock	September 2013
NSF Inspection	October 2013



UNIVERSITY OF ALASKA FAIRBANKS

America's Arctic University

<http://mather.sfos.uaf.edu/arrv/>



