



R/V SIKULIAQ

FIC/Council - March 2013



- Dock and Builders Sea Trials – **May 2013**
- Preliminary Acceptance by UAF – **August 2, 2013 (1 week delay)**
- Science Trials/Transit (Phase IV) – **Sept 2013 – Jan 2014**
- Alongside Seward, AK – **February – March, 2014**
- Ice Trials – **April 2014 (MREFC)**
- Warranty Shipyard – **May/June 2014 (MREFC)**
- Begin Science Operations – **June 2014 (Ship Ops Program)**