



# Regional Class Research Vessel Project Status

## Overview:

- Original Phase I Design contract awarded 27 Apr 2006
- Stop Work Order issued 19 Dec 2006
- Work restarted 19 Mar 2007
- Current finish date 20 Mar 2008
- Phase II Detailed Design & Construction proposed to start 1st quarter FY09
- 27 month Phase II period for first ship

## Phase I Detail:

ID	Aug '07				Sep '07				Oct '07				Nov '07				Dec '07				Jan '08				Feb '08				Mar '08				Apr '08				May '08				Jun '08					
	5	12	19	26	2	9	16	23	30	7	14	21	28	4	11	18	25	2	9	16	23	30	6	13	20	27	3	10	17	24	2	9	16	23	30	6	13	20	27	4	11	18	25	1	8	15
1	Remaining Phase I																																													
2	Model Testing																																													
3																	PDR2																													
4																					CDR																									
5																									End Phase I 3/20																					