



Ocean Class AGOR Program

Program Status

19 November 2013

Prepared For
RVTEC






ONR
Office of Naval Research

Ocean Class AGOR Names Armstrong Class R/Vs

R/V Neil Armstrong (AGOR 27)



R/V Sally Ride (AGOR 28)



Tuesday, September 25, 2012 - Secretary of the Navy Ray Mabus announced today that the first Armstrong-class Auxiliary General Oceanographic Research (AGOR) ship will be named Neil Armstrong, after the first man to walk on the moon during the 1969 Apollo 11 mission who died in August 2012 at age 82. Armstrong's widow, Carol, will serve as the ship's sponsor.

On April 12, 2013 Secretary Mabus announced that AGOR 28 will be named in honor of the first woman in space and former Scripps/UCSD Professor, Dr. Sally Ride. "Sally Ride's career was one of firsts and will inspire generations to come," Mabus said. "I named R/V *Sally Ride* to honor a great researcher, but also to encourage generations of students to continue exploring, discovering and reaching for the stars."



Key Characteristics:

- Hull Material Steel; Aluminum pilothouse
- Length 238 ft
- Beam (Max) 50 ft
- Draft 15 ft
- Displacement 3043 LT (Full Load)
- Sustained Speed 12 kts
- Range 10,545 nm
- Endurance 40 days
- Propulsion 4 x 1044 kW Diesels, 2 x 879 kW Electric
 Propulsion Motors, 2 x Controllable Pitch
 Propellers, Bow & Stern Thrusters
- Accommodations 20 crew, 24 science berths
- ABS Classed/ABS Designed to ABS ✕A1 Circle E, ✕AMS and ✕ACCU,
 NIBS, Ice Class D0, USCG COI

Mission: Integrated, interdisciplinary, general purpose oceanographic research in coastal and deep ocean areas. Oceanographic sampling and data collection of surface, mid-water, sea floor, and sub-bottom parameters.

Quantity: Two (2)

User: Woods Hole Oceanographic Institution (AGOR 27),
 Scripps Institution of Oceanography (AGOR 28)

Ship Names: *R/V Neil Armstrong* (AGOR 27)
 R/V Sally Ride (AGOR 28)

Builder: Dakota Creek Industries, Inc.

Contract: FFP

Contract Value: \$177.4M

ROM Unit Cost: \$74.1 M (lead), \$71.0M (follow)

Key Events:

Date:

- Phase I Contract Award Jan 10
- Milestone B/C Sep 11
- Phase II Contract Award Oct 11
- Follow Ship Award Feb 12
- Start Construction (Lead Ship) Jun 12
- Start Construction (Follow Ship) Jul 12
- Launch 1st Ship ~ Feb 14
- Launch 2nd Ship ~ Aug 14
- Delivery (Lead Ship) Oct 14
- Delivery (Follow Ship) Apr 15



- Shortly after Delivery the following mission equipment systems will be installed at Dakota Creek under the supervision of WHOI and SIO
 - Multi-Beam Swath Mapping System: Deep Water - Kongsberg EM-122 12 kHz 1° x 2°
 - Multi-Beam Swath Mapping System: Mid Water – Kongsberg EM-710 0.5° x 1°
 - Acoustic Doppler Current Profilers: 38 kHz, 75 kHz (WHOI), 150 kHz (SIO), 300 kHz
 - Sub Bottom and Single Beam Profiler: Knudsen Chirp 3260, 16 Massa TR-1075 3.5 kHz transducer array; and one 12 kHz Single beam transducer
 - Attitude, Heading, Reference System (AHRS): Applanix PosMV 320, or IXSEA HYDRIN (or equal)
 - Sea Surface Sound Velocity System: Kongsberg SSVS, Seabird Thermosalinograph (or equal)
 - Flow Thru Seawater Instrumentation (piping and pumps by shipyard)
 - Broadband Satellite Communications System – TBD – Fleet Broadband, HiSeas Net, other?
 - Acoustic Navigation and Tracking system – Kongsberg HiPap or Sonardyne
 - Fisheries Echosounder System – Kongsberg EK60 (frequencies tbd)
 - Local Area Network servers, printers, plotters, etc.
-



ONR
Office of Naval Research

Keel Laying Ceremony August 17, 2012





AGOR 27

Production Progress: 60%

Material Obligations: 90%

Overall Progress: 64%

On schedule





ONR
Office of Naval Research

AGOR 27 (R/V *Neil Armstrong*) Current Production



Pilot House being installed on *Neil Armstrong*



ONR
Office of Naval Research

AGOR 27 (R/V *Neil Armstrong*) Current Production



R/V NEIL ARMSTRONG
Takes on its identity





ONR
Office of Naval Research

AGOR 27 (R/V Neil Armstrong) Current Production

R/V NEIL ARMSTRONG
Primer coat on the hull





**R/V NEIL
ARMSTRONG
Galley Taking
Shape**





Bridge Console Mockups – reviewed by Capt's



Moving Genset into place



Stateroom joiner work, insulation, port light



Multibeam openings – Transducer Flat



AGOR 28

Production Progress: **36%**

Material Obligations: **79%**

Overall Progress: **45%**

On Schedule





ONR
Office of Naval Research

AGOR 28 (R/V *Sally Ride*) Current Production



All the parts are coming together this month





SALLY RIDE Pilot House nearing completion in the “Big House”



AGOR 28 (R/V *Sally Ride*) Showing a module move



MOD 3 in the "Big House"



Module 3 Move across the street



Lining Up Mod 3 with Mod 4



AGOR 28 Mod 3 & 4 ready for joining



**Stack and
Winch
Control
Booth Ready
for
installation**





Machy Space



SW bulkhead penetration



Machy Space Wireways in overhead



Prop Shafts



SALLY RIDE Pilot House interior



Cummins Genset loaded into AGOR 27




AI Suchy Inspects Propulsion Motor



AGOR 28 Main Deck – Upside Down – Bolt Holes



Ocean Class Operator's On Site Reps



Gary McGrath
Chief Engineer
Woods Hole Oceanographic Institution



Paul Bueren
Chief Engineer
Scripps Institution of Oceanography



Ocean Class AGOR



Questions?