


Doug Russell
UNOLS Council
11-12 March 2020




## Major Event

R/V Gilbert R. Mason keel laying was held last week in Houma

LA Governor John Bel Edwards attended & was one of the speakers

 Ship's sponsor: Ms. Aria Mason – Dr. Mason's grand daughter delivered an inspirational speech





## Contract Issue Resolved

## **Contract Changes**

- Work had been stopped by GIS when OSU issued a Letter of Direction in November due to continued problems in completing the 3D modeling which directly impacted completing the detail design.
- OSU responded to GIS protest that had been submitted 3 Jan
- Parties reached resolution on 3 March
- Glosten is now tasked to complete the modeling & detail design
- Delivery of R/V Taani delayed 9 months, R/Vs Resolution and Gilbert R.
   Mason will be delivered in 6 month intervals after May 2021, Nov 2021, May 2022
- Production work to start back up on low risk areas in controlled fashion while the 3D model and detail design work is completed
- Major sub-contractors are on track for delivering key systems &